



PLANT QUALITY CONTROL

SET UP LOCATION: _____

PLANT: _____

LOCATION: _____

| | MONDAY | | TUESDAY | | WEDNESDAY | | THURSDAY | | FRIDAY | |
|-------------------------------------|-------------------------|-----|---------|-----|-----------|-----|----------|-----|--------|-----|
| DATE OF INSPECTION: | | | | | | | | | | |
| FOR THE WEEK OF: | | | | | | | | | | |
| SHIFT: | | | | | | | | | | |
| JOB NUMBERS: | | | | | | | | | | |
| TRUSS I.D.: | | | | | | | | | | |
| <u>LUMBER:</u> | | | | | | | | | | |
| MOISTURE CONTENT CONFORMING | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| GRADE/SPECIE MATCH ENGINEERING | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| LUMBER GRADE MARKED | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| <u>ASSEMBLY:</u> | | | | | | | | | | |
| JOINT ACCURACY CONFORMING | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| PLATE PLACEMENT CONFORMING | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| PLATE SIZES CONFORMING | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| PLATE CONTACT AREAS FREE OF DEFECTS | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| PLATE FULLY PRESSED | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| ENGINEERING FOR EACH JOB ON FILE | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| FT% → | PPM | TCM | PPM | TCM | PPM | TCM | PPM | TCM | PPM | TCM |
| <u>STORAGE AND HANDLING:</u> | | | | | | | | | | |
| TRUSSES PROPERLY STORED | YES | NO | YES | NO | YES | NO | YES | NO | YES | NO |
| DAMAGE NOTED | YES | N/A | YES | N/A | YES | N/A | YES | N/A | YES | N/A |
| <u>REPAIRS:</u> | | | | | | | | | | |
| NUMBER OF TRUSSES REPAIRED | | | | | | | | | | |
| EXPLANATION OF REPAIRS | _____ _____ _____ | | | | | | | | | |
| PLANT QC INITIAL OR SIGN: | _____ | | | | | | | | | |

NOTE: A MINIMUM OF 3 TRUSSES PER WEEK, PER SETUP LOCATION, PER SHIFT SHALL BE INSPECTED.